BRUHAT BANGALORE MAHANAGARA PALIKE

Engineering Department

COMPLETION REPORT

1	Completion Report of the work of :	**Improvments and Asphalting to roads from Doddaballapura main road to JP colony in chowdeshwari ward no -02**
2	Sanctioned Estimate No. And Date	BBMP/CE/Yel/AM/18-19/62/2021-2022 dt 13/12/2021 BBMP/CE/42/ASP/21-22/2021-22 dt 13/12/2021
3	Name of the Contractor	**Sri Raghu A N (M25 Infra Pvt Ltd)**
4	Time Stipulated for Completion of work	90 days
5	Date of Commencement	7/06/2022
6	Date of Completion:	10/06/2022
7	Measurment Recorded	10/6/2022
	M.B No	5865
	Page No	586401 to 586409
8	Name of the Office/ Officials incharge of the work	SUDHAKAR REDDY
	1) Asst. Exe.Engineer	RAMSANJEEVAIHA
	2) Asst. Engineer	CHANDRAKANTHARAJU.P.A

Estiamte Amount / Tender	Amount Claimed as per Actuals	Excess	Savings	Remarks
Rs 2683406/- Including GST	2675720/-	-	7686/-	

1) Certified that the above work has been completed with in the stipulated time Snoted in entrustment.

2) Certified that above work has been executed satisfactorily.

ENGINEER
BRUHAT BANGALORE MAHANAGARA PALIKE

Asst. Executive Engineer
Yelahanka Sub. Division
(BBMP Yelahanka Zone)
BRUHAT BANGALORE MAHANAGARA PALIKE